

Stages of Construction for the Port Road grade separation

Stage 1 A (underway)

Focus of Stage 1A is:

- the commencement of earthworks on the eastern side of Main South Road;
- piling works within the roundabout; and
- construction of temporary pavements and infrastructure required for Stage 1B (temporary traffic signals).


Activities include:

- services identification;
- barrier installation;
- utility services relocation;
- changes to street lighting;
- construction of temporary road pavement; and
- earthworks.

Changed arrangements

Pedestrians and cyclists will be detoured from Flour Mill Road to a temporary pedestrian crossing at Old Coach Road.

Access to local business remains the same.



Stage 1 B (January 2023)

Focus of Stage 1B will be:

- commissioning of temporary signalised intersection;
- continuation of piling works and commencement of bridge construction; and
- construction of southbound Main South Road local service road.

Activities include:

- barrier installation;
- utility services relocation;
- construction of temporary road pavement; and
- earthworks.

Changed arrangements

Pedestrians and cyclists will be detoured from Flour Mill Road to a temporary pedestrian crossing at Old Coach Road.

Access to local business remains the same.



Stage 2 (Mid 2023)

Focus of Stage 2 is:

- splitting traffic to Main South Road northbound and southbound service roads;
- opening the Port Road bridge in a permanent signalised configuration; and
- commencing excavation and construction of the lowered motorway.

Activities include:

- earthworks;
- road pavement construction;
- lighting works; and
- line marking.

Changed arrangements

Shared Use Path connection opened between Flour Mill Road and Port Road.

Access to local businesses remains the same.

